YNK-DBR No.....
Date.....

Original/Duplicate/Triplicate

AEE, YSTSD
SBR No: 22/22-23
Date: Date. 29/6/2022

CONTRACT CERTIFICATE

(For Other Works)

No: **Second and Final Bill**

Division: **Yelahanka** Sub-Division: **Yelahanka New Town Sub Division**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Schedule Docket No. Head of Account **Work Code: 003-22-000005**

Est Cost- 1100.00 LAKHS

Name of Work: **Restoration and Improvements of Balance roads of Chowdeshwari layout, Mariyappa layout, Muniraju layout, jyothinagara 1st main road, Deo Marvel layout, Sainagara phase-1 and surrounding areas in ward no -03 of Yelahanka New town Sub division (PACKAGE NO-13).**

Name of Contractor and Full Address : **M/S Sathya Constructions , Prop. Rajeshwaran Satheesh, No: 600, Down Bazar Road Yelahanka, Banagalore - 560064.**

Reference to Agreement No: **BBMP/EE/YNK.D/EPMT-08/W.O/117/2021-22** Date: **17-02-2022**

Certified that the measurements were taken by me on 27/06/2022 and recorded of Pages 585308 - 585315 of measurement Book No. 5854 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 22/06/2022 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Total- 10,88,74,058-00
Amount 7,77,07,235-00

22/06/2022

ಸಹಾಯಕ ಆಯುಕ್ತರು / Sub Division Officer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

1) Total value of work done or supplies made as per account within — Gross Amt =Rs. 3,11,66,816-00
2) Deduct amount to be held in reserve being percent Rs
3) " Balance
4) Deduct Payment
   a) Amount of previous payment as in the Office Cash Book Voucher — Amount Adjusted -Rs
      No Dated S D No
      towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied — COST = Rs 2782376-00
      recovery of amount creditable to this other work — SD&T = Rs 278376-00
      Amount paid on this bill Cheque / Cash — IT = Rs 311669-00
5) Balance being unpaid value of work done held in reserve — LC = Rs 311669-00
6) Deduct cash advance made on the Office cash Book Voucher No dated less adjustments — Rs 311667-00
7) Net amount due to or from Contractor — Total adjustments items — Rs 2214444-00
8) Advance to Contractor for materials brought to site (as detailed) within — Total amount adjusted - Rs 14325501-00
9) Value of Government materials supplied — Rs 29734315-00

Contractor's Signature

Received Rs ..... (in words) .....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No ..... Dated .....

Cash Rs.....

Dated.....

Initials of Officer making payment

(For use in the Office)

Audited & Admitted for Rs. 3,11,66,816-00

Stamp

29734315-00 by Cheque

and Rs. 14325501-00 by adjustment

Accts Supdt
Yelahanka Division
BBMP

Executive Engineer
Executive Engineer
Yelahanka Division
BBMP

ABSTRACT

Item No	Description	unit	Modified Shedule-II			Previous			Present			Total Upto Date		Remarks
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Cum	8591.85	217.43	1868126.00	8363.69	217.43	1818517.00	228.16	217.43	49609.00	8591.85	1868126.00	
2	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specification and as per the directions of the Engineer-in-charge of the work	Cum	1373.05	5675.99	7793396.00	1346.32	5675.99	7641711.00	26.72	5675.99	151686.00	1373.05	7793396.00	
3	Providing laying plain/reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machine mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200 Including Cost of material, Labour, HOM complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Cum	2737.36	7497.22	20522618.00	2670.99	7497.22	20024986.00	66.38	7497.22	497632.00	2737.36	20522618.00	
4	Providing T.M.T bars Fe.500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	tonne	168.28	80948.07	13621539.00	163.40	80948.07	13227112.00	4.87	80948.07	394427.00	168.28	13621539.00	
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing, cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete as per specification and as per the directions of the Engineer-in-charge of the work	Sqm	6957.81	1941.22	13506640.00	6618.15	1941.22	12847286.00	339.66	1941.22	659355.00	6957.81	13506640.00	
6	Providing and fixing RCC precast cover slab of 230mm thick for drain as cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and as per the directions of the Engineer-in-charge of the work	Sqm	361.20	4530.86	1636547.00	252.96	4530.86	1146127.00	108.24	4530.86	490421.00	361.20	1636547.00	
7	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specification and as per the directions of the Engineer-in-charge of the work	Cum	156.59	6089.86	953623.00	156.59	6089.86	953623.00	0.00	6089.86	0.00	156.59	953623.00	
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc ,complete as per specification and as per the directions of the Engineer-in-charge of the work	Nos	17400.00	436.80	7600320.00	17400.00	436.80	7600320.00	0.00	436.80	0.00	17400.00	7600320.00	

Item No	Description	unit	Modified Shedule-B			Previous			Present			Total Upto Date		Remarks
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
9	Painting two coats after filling the surface with synthetic enamel paint as approved shades on new plastered concrete surfaces, with materials, labour complete as per specification and as per the directions of the Engineer-in-charge of the work	Sqm	2583.28	85.65	221258.00	2583.28	85.65	221258.00	0.00	85.65	0.00	2583.28	221258.00	
10	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Cum	6581.56	64.58	425038.00	1856.10	64.58	119867.00	4725.46	64.58	305171.00	6581.56	425038.00	
11	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour HOM complete as per specification and as per the directions of the Engineer-in-charge of the work	Sqm	18369.30	6.42	117931.00	5303.14	6.42	34047.00	13066.17	6.42	83885.00	18369.30	117931.00	
12	Construction of Embankment with Material Gravel/ Murrum KSRRB M300-5.1 Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specification and as per the directions of the Engineer-in-charge of the work. Qty upto 125%	Cum	178.54	347.95	62123.00	0.00	347.95	0.00	178.54	347.95	62123.00	178.54	62123.00	
	Qty Above 125%	Cum	2460.57	347.95	856144.00	0.00	347.95	0.00	2460.57	347.95	856144.00	2460.57	856144.00	
13	Construction of granular sub-base Grading V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC. Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specification and as per the directions of the Engineer-in-charge of the work	Cum	2755.40	2014.87	5551764.00	795.47	2014.87	1602770.00	1959.93	2014.87	3948995.00	2755.40	5551764.00	
14	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Cum	3826.17	2021.29	7733790.00	1060.63	2021.29	2143835.00	2765.54	2021.29	5589955.00	3826.17	7733790.00	
15	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Sqm	19100.54	34.26	654385.00	0.00	34.26	0.00	19100.54	34.26	654385.00	19100.54	654385.00	
16	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Cum	955.03	7365.73	7034473.00	0.00	7365.73	0.00	955.03	7365.73	7034473.00	955.03	7034473.00	
17	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Sqm	19100.54	12.85	245442.00	0.00	12.85	0.00	19100.54	12.85	245442.00	19100.54	245442.00	

Item No	Description	unit	Modified Shedule-B			Previous			Present			Total Upto Date		Remarks
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
18	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Cum	764.02	8534.82	6520788.00	0.00	8534.82	0.00	764.02	8534.82	6520788.00	764.02	6520788.00	
19	Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface/ Concrete Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC 35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specification and as per the directions of the Engineer-in-charge of the work Qty upto 125%	Sqm	616.23	459.29	283029.00	0.00	459.29	0.00	616.23	459.29	283029.00	616.23	283029.00	
20	Road markers/ Road stud : KSRRB M800-35 Supply and Installion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS (Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering thye lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/NH/33023/10/97-DO III Dt 11 06 1997 The height, width and length shall not exceed 50mm, 100mm and 102 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 degree The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19mm and height not less than 30mm)from the body is to be a minimum value of 500kg. Fixing will be by drilling holes on the road for the shanks to go inside, without ads and using epoxy resin based adhesive as per manufacture's recommendation and complete as per specification and as per the directions of the Engineer-in-charge of the work	Nos	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
		Sub Total			9720897.4.00	-	-	6928145.9.00			2782752.0.00		9720897.4.00	
		GST @ 12%			1166507.6.00	-	-	832577.5.00			333930.3.00		1166507.7.00	
		TOTAL AMOUNT			1088740.50.00	-	-	7760723.4.00			3116682.3.00		1088740.51.00	

Certificate

1 The Work executed by the contractor is found satisfactory

2 The contractor has removed the debris from the work spot

3 Thereare no departmental issues for this work

Contractor

Asst Engineer

Asst Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

Executive Engineer